TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	IMP to metal and cross roads at — Kalleepura nagenahalli ward NO : 13	
2	Estimate Cost	50.00 LAKHS.	
3	Work Code	013-16-000030	
4	Job Code	— —	
5	A.S No.	AC(D.H)AS/10/2016-17	
6	T.S No	CE/D2/TS/01/2016-17	
7	Work Order/Agreement No	127/16-17	
8	Tender Premium	41,555/9/—	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	Due to water supply and sanitise pipe line work	
13	Time Extension Requested	— yes —	
14	Assistant Executive Engineer's Recommendation	— yes —	
15	Executive Engineer's Recommendation	— yes Recommended for Approval,	
16	Superintending Executive Engineer's Recommendation	~~Note decision on Ex.~~ yes Recommended	
17	Chief Engineers Recommendation	—	
18	Time Extension Granted 154 days	~~200 days~~ 154 days / 200 days	
19	Conditions imposed if any		

Asst, Engineer,
Ward no. 13

Asst, Executive Engineer,
Sub Division

EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

Scanned by CamScanner